Manitoba

Industry, Economic Development and Mines Petroleum

360-1395 Ellice Avenue
Winnipeg MB R3G 3P2
CANADA

Phone: (204) 945-6575
Fax: (204) 945-0586

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/06 – August 28/06)

DRILLING ACTIVITY	to Aug. 28/06	To Aug. 29/05	2005 Total
Drilling Licences Issued	271	162	384
Licences Cancelled	4	0	0
Vertical Wells Drilled	268	108	267
Horizontal Wells Drilled	35	5	18
Wells Drilled - Total	303	113	285
Stratigraphic Test Holes Drilled	0	0	0
No. of Metres Drilled	334 055	122 215	303 363
Wells Re-entered	2	0	0
Wells Being Drilled	4	4	1
No. of Active Rigs	5	5	7
Wells Licenced but Not Spudded	70	58	108
Wells Completed as Potential Oil Wells	291	107	274
Wells Abandoned Dry	14	5	11
Wells Drilled but Not Completed	0	1	0
Other Completions	0	0	0
New Wells on Production	189	54	216

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	0	9	20
Licences Cancelled	0	0	0
Kilometers Licenced	0	484	2 169
Kilometers Run	420	315	1 568

OIL PRICES (Average)	2006 $/m3 ($/bbl)	2005 $/m3 ($/bbl)
Month of June	461.05 (73.27)	413.68 (65.74)
Month of July	494.30 (78.55)	432.65 (68.75)

OIL PRODUCTION (M3)	2005	2004
Month of December	93 073.7	58 957.7
Cumulative Thru December 31	811 924.0	637 512.3

Manitoba 2007-03149/

Industry, Economic Development and Mines Petroleum

360-1395 Ellice Avenue
Winnipeg MB R3G 3P2
CANADA

Phone: (204) 945-6575
Fax: (204) 945-0586

WEEKLY WELL ACTIVITY REPORT

28 August 2006

Lic. No. 5646
Tundra Pierson Prov. A16-36-3-29 (WPM)
UWI: 102.16-36-003-29W1.00

Status: Abandoned Dry (ABD D)
Status Date: 24-Aug-2006

Lic. No. 5808
Tundra West Melita Prov. 12-34-4-28 (WPM)
UWI: 100.12-34-004-28W1.00

Status: Abandoned Dry (ABD D)
Status Date: 24-Aug-2006

Lic. No. 5809
Tundra South Tilston Prov. 4-6-4-29 (WPM)
UWI: 100.04-06-004-29W1.00

Status: Abandoned Dry (ABD D)
Status Date: 24-Aug-2006

Lic. No. 5845
South Pierson Unit No. 1 Prov. 14B-4-2-29 (WPM)
UWI: 1B0.14-04-002-29W1.00

Status: Completing (COMP)
Status Date: 29-Aug-2006

Lic. No. 5854
South Pierson Unit No. 1 Prov. 11C-16-2-29 (WPM)
UWI: 1C0.11-16-002-29W1.00

Revision to Report of: 12-Jun-2006
K.B. Elevation: **478.89** m

Revision to Report of: 11-Aug-2006
Grd. Elevation: **474.57** m

Lic. No. 5865
South Pierson Unit No. 1 Prov. 1-18-2-29 (WPM)
UWI: 100.01-18-002-29W1.00

Status: Completing (COMP)
Status Date: 28-Aug-2006

Lic. No. 5875

Tundra Sinclair 7-33-7-29 (WPM)
UWI: 100.07-33-007-29W1.00

Status: Completing (COMP)
Status Date: 15-Aug-2006

Lic. No. 5910

Tundra Sinclair Prov. 11-20-8-29 (WPM)
UWI: 100.11-20-008-29W1.00

Revision to Report of: 12-Jun-2006
Contractor: Trinidad Drilling Ltd. - **Rig #14**

Spud Date: 24-Aug-2006
K.B. Elevation: 540.97 m
Surface Casing: 177.8 mm @ 140.00 m with 8.0 t
Finished Drilling: 26-Aug-2006
Total Depth: 1 023 m
Production Casing: 114.3 mm @ 1023.00 m with 9.6 t
Rig Released: 26-Aug-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 26-Aug-2006

Lic. No. 5913

Tundra Sinclair Prov. 14-20-8-29 (WPM)
UWI: 100.14-20-008-29W1.00

Finished Drilling: 23-Aug-2006
Total Depth: 1 017 m
Production Casing: 114.3 mm @ 1017.00 m with 8.3 t
Rig Released: 24-Aug-2006
Status: Completing (COMP)
Status Date: 25-Aug-2006

Lic. No. 5914

Tundra Sinclair Prov. 15-20-8-29 (WPM)
UWI: 100.15-20-008-29W1.00

Revision to Report of: 12-Jun-2006
Contractor: Trinidad Drilling Ltd. - **Rig #14**

Spud Date: 27-Aug-2006
K.B. Elevation: 538.59 m
Surface Casing: 177.8 mm @ 140.00 m with 8.2 t
Status: Drilling Ahead (DR)
Status Date: 28-Aug-2006

Lic. No. 5918

South Pierson Unit No. 1 B11-8-2-29 (WPM)
UWI: 103.11-08-002-29W1.00

Spud Date: 22-Aug-2006
K.B. Elevation: 477.71 m
Surface Casing: 177.8 mm @ 138.00 m with 7.0 t
Finished Drilling: 24-Aug-2006
Total Depth: 1 041 m
Production Casing: 114.3 mm @ 1040.70 m with 18.0 t
Rig Released: 24-Aug-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 24-Aug-2006

Lic. No. 5998

Tundra Sinclair 4-17-7-28 (WPM)
UWI: 100.04-17-007-28W1.00

Revision to Report of: 08-Aug-2006
Contractor: **Big Sky Drilling Inc. - Rig #5**

Spud Date: 25-Aug-2006
K.B. Elevation: 489.73 m
Surface Casing: 177.8 mm @ 140.00 m with 9.0 t
Finished Drilling: 27-Aug-2006
Total Depth: 997 m
Production Casing: Run
Rig Released: 28-Aug-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 28-Aug-2006

Lic. No. 5999

Tundra Sinclair 11-17-7-28 (WPM)
UWI: 100.11-17-007-28W1.00

Spud Date: 21-Aug-2006
K.B. Elevation: 492.15 m
Surface Casing: 177.8 mm @ 140.00 m with 9.0 t
Finished Drilling: 23-Aug-2006
Total Depth: 991 m
Production Casing: Run
Rig Released: 24-Aug-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 24-Aug-2006

Lic. No. 6000

Tundra Sinclair Prov. 3-20-7-28 (WPM)
UWI: 100.03-20-007-28W1.00

Status: Completing (COMP)
Status Date: 22-Aug-2006

Lic. No. 6003

Rideau Sinclair 1-3-9-29 (WPM)
UWI: 100.01-03-009-29W1.00

Finished Drilling: 24-Aug-2006
Total Depth: 966 m
Production Casing: Run
Rig Released: 25-Aug-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 25-Aug-2006

Lic. No. 6006

Lodgepole Pierson HZNTL 7-7-3-28 (WPM)
UWI: 102.07-07-003-28W1.00

Finished Drilling: 22-Aug-2006
Total Depth: 1 992 m
Rig Released: 22-Aug-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 22-Aug-2006

Lic. No. 6007

Tundra Pierson HZNTL 10-21-3-28 (WPM)
UWI: 102.10-21-003-28W1.00 - Leg # 1

Finished Drilling: 24-Aug-2006
Total Depth: 1 833 m

UWI: 100.11-21-003-28W1.02 - Leg # 2

Kick-Off Date: 24-Aug-2006
Kick-Off Point @ 1 101 m
Status: Drilling Ahead (DR)
Status Date: 28-Aug-2006

Lic. No. 6008

Lodgepole Broomhill Prov. HZNTL 8-32-5-27 (WPM)
UWI: 100.08-32-005-27W1.00

Spud Date: 23-Aug-2006
K.B. Elevation: 459.82 m
Surface Casing: 244.5 mm @ 132.00 m with 10.5 t
Status: Cementing Casing (CMT CSG)
Status Date: 28-Aug-2006

Lic. No. 6010

CNRL Pierson 8-15-2-29 (WPM)
UWI: 100.08-15-002-29W1.00

Spud Date: 22-Aug-2006
K.B. Elevation: 470.91 m
Surface Casing: 177.8 mm @ 136.00 m with 6.0 t
Finished Drilling: 24-Aug-2006
Total Depth: 1 021 m
Production Casing: 114.3 mm @ 1021.05 m with 18.0 t
Rig Released: 25-Aug-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 25-Aug-2006

Lic. No. 6011

CNRL Pierson 1-10-2-29 (WPM)
UWI: 100.01-10-002-29W1.00

Revision to Report of: 21-Aug-2006
Contractor: **Tempco Drilling Company Inc. - Rig #3**

Spud Date: 25-Aug-2006
K.B. Elevation: 469.52 m
Surface Casing: 177.8 mm @ 137.00 m with 7.0 t
Finished Drilling: 27-Aug-2006
Total Depth: 1 027 m
Production Casing: 114.3 mm @ 1026.50 m with 18.0 t
Rig Released: 28-Aug-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 28-Aug-2006

Lic. No. 6012

CNRL Pierson Prov. 9-10-2-29 (WPM)
UWI: 100.09-10-002-29W1.00

Revision to Report of: 21-Aug-2006
Contractor: **Akita Drilling Ltd. – Rig #12**

Spud Date: 25-Aug-2006
K.B. Elevation: 471.24 m
Surface Casing: 177.8 mm @ 136.00 m with 6.0 t
Finished Drilling: 27-Aug-2006
Total Depth: 1 025 m
Production Casing: 114.3 mm @ 1025.00 m with 18.0 t
Rig Released: 28-Aug-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 28-Aug-2006

Lic. No. 6025

Tundra Sinclair Prov. 16-6-7-28 (WPM)
UWI: 100.16-06-007-28W1.00

License Issued: 22-Aug-2006
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Crown
Contractor: Big Sky Drilling Inc. - Rig #5
Municipality: Pipestone
Co-ords: 200.15 m (S) of (N) boundary of Sec. 6
182.18 m (W) of (E) boundary of Sec. 6
Grd. Elevation: 498.84 m
Proj. TD: 1016 (Devonian)
Area: Sinclair
Classification: Exploratory (New Field Wildcat)
Spud Date: 28-Aug-2006
K.B. Elevation: 502.33 m
Status: Running Casing (CSG)
Status Date: 28-Aug-2006

Lic. No. 6026

Tundra Sinclair 14-30-7-28 (WPM)
UWI: 100.14-30-007-28W1.00

License Issued: 22-Aug-2006
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig #5
Municipality: Pipestone
Co-ords: 221.21 m (S) of (N) boundary of Sec. 30
577.44 m (E) of (W) boundary of Sec. 30
Grd. Elevation: 492.30 m
Proj. TD: 977 (Devonian)
Field: Sinclair
Classification: Exploratory (Outpost)
Status: Location (LOC)
Status Date: 22-Aug-2006

Lic. No. 6027

Rideau Sinclair Prov. 15-14-8-29 (WPM)
UWI: 100.15-14-008-29W1.00

License Issued: 23-Aug-2006
Licensee: Rideau Petroleums Ltd.
Mineral Rights: Crown
Contractor: Ammonite Drilling Ltd. – Rig #1
Municipality: Pipestone
Co-ords: 188.70 m (S) of (N) boundary of Sec. 14
638.64 m (W) of (E) boundary of Sec. 14
Grd. Elevation: 506.60 m
Proj. TD: 985 (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Spud Date: 25-Aug-2006
K.B. Elevation: 510.83 m
Surface Casing: 219.1 mm @ 134.00 m with 10.0 t
Finished Drilling: 27-Aug-2006
Total Depth: 984 m
Production Casing: 114.3 mm @ 984.00 m with 23.5 t
Rig Released: 28-Aug-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 28-Aug-2006

Lic. No. 6028

Rideau Sinclair Prov. 12-34-8-29 (WPM)
UWI: 100.12-34-008-29W1.00

License Issued: 23-Aug-2006
Licensee: Rideau Petroleums Ltd.
Mineral Rights: Crown
Contractor: Ammonite Drilling Ltd. – Rig #1
Municipality: Pipestone
Co-ords: 637.86 m (S) of (N) boundary of Sec. 34
205.52 m (E) of (W) boundary of Sec. 34
Grd. Elevation: 526.87 m
Proj. TD: 990 (Devonian)
Area: Sinclair
Classification: Exploratory (Outpost)
Status: Location (LOC)
Status Date: 23-Aug-2006

Lic. No. 6029

Tundra Daly 9-5-9-29 (WPM)
UWI: 100.09-05-009-29W1.00

License Issued: 23-Aug-2006
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig #5
Municipality: Pipestone
Co-ords: 612.04 m (S) of (N) boundary of Sec. 5
200.78 m (W) of (E) boundary of Sec. 5
Grd. Elevation: 533.92 m
Proj. TD: 975 (Devonian)
Field: Daly
Classification: Exploratory (Outpost)
Status: Location (LOC)
Status Date: 23-Aug-2006

Lic. No. 6030

Tundra Sinclair 4-23-7-29 (WPM)
UWI: 100.04-23-007-29W1.00

License Issued: 25-Aug-2006
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig #5
Municipality: Pipestone
Co-ords: 221.67 m (N) of (S) boundary of Sec. 23
206.07 m (E) of (W) boundary of Sec. 23
Grd. Elevation: 513.43 m
Proj. TD: 1029 (Devonian)
Area: Sinclair
Classification: Exploratory (Outpost)
Status: Location (LOC)
Status Date: 25-Aug-2006

Lic. No. 6031

Tundra Sinclair 12-23-7-29 (WPM)
UWI: 100.12-23-007-29W1.00

License Issued: 25-Aug-2006
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig #5
Municipality: Pipestone
Co-ords: 645.39 m (S) of (N) boundary of Sec. 23
173.74 m (E) of (W) boundary of Sec. 23
Grd. Elevation: 512.28 m
Proj. TD: 1024 (Devonian)
Area: Sinclair
Classification: Exploratory (Outpost)
Status: Location (LOC)
Status Date: 25-Aug-2006

Lic. No. 6032

Tundra Sinclair Prov. 9-14-8-28 (WPM)
UWI: 100.09-14-008-28W1.00

License Issued: 25-Aug-2006
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. – Rig #5
Municipality: Pipestone
Co-ords: 563.44 m (S) of (N) boundary of Sec. 14
171.40 m (W) of (E) boundary of Sec. 14
Grd. Elevation: 478.82 m
Proj. TD: 908 (Devonian)
Area: Sinclair
Classification: Exploratory (New Field Wildcat)
Status: Location (LOC)
Status Date: 25-Aug-2006

Lic. No. 6033

Tundra Sinclair Prov. 2-24-8-28 (WPM)
UWI: 100.02-24-008-28W1.00

License Issued: 25-Aug-2006
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. – Rig #5
Municipality: Pipestone
Co-ords: 201.00 m (N) of (S) boundary of Sec. 24
575.36 m (W) of (E) boundary of Sec. 24
Grd. Elevation: 466.88 m
Proj. TD: 894 (Devonian)
Area: Sinclair
Classification: Exploratory (New Field Wildcat)
Status: Location (LOC)
Status Date: 25-Aug-2006

Lic. No. 6034

South Pierson Unit No. 1 Prov. A7C-16-2-29 (WPM)
UWI: 1C2.07-16-002-29W1.00

License Issued: 25-Aug-2006
Licensee: Canadian Natural Resources Limited
Mineral Rights: Crown
Contractor: Akita Drilling Ltd. – Rig #12
Municipality: Edward
Co-ords: 740.52 m (N) of (S) boundary of Sec. 16
751.04 m (W) of (E) boundary of Sec. 16
Grd. Elevation: 474.13 m
Proj. TD: 1029 (Mississippian)
Field: Pierson
Classification: Development (Non-Confidential)
Status: Moving In Rotary Tools (MIRT)
Status Date: 28-Aug-2006